

**CALGARY BOARD OF EDUCATION
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS
October 2018**

Building	Opening Date	Notes/Comments	
26. Joane Cardinal-Schubert High School (Southeast High School) Grades 10 -12 Capacity 1800 students	Fall-18	Design and specifications	100%
		City Permits	100%
		Construction Award	100%
		Foundations	100%
		Steel Fabrication and Erection	100%
		Roofing and Membranes	100%
		Building Envelope	100%
		Interior Finishes	100%
		Note: The school opened on Sep 4, 2018. Deficiency work is in progress	
28. James Fowler High School Modernization	Fall-18	Design and specifications	100%
		City Permits	100%
		Construction Award	100%
		Tender to subtrades	100%
		Award to subtrades	100%
		Construction Progress	100%
		Note: The modernization was completed by Sep 10, 2018. Deficiency work is in progress	
30. Lord Beaverbrook High School Modernization	Fall-18	Design and specifications	100%
		City Permits	100%
		Construction Award	100%
		Tender to subtrades	100%
		Award to subtrades	100%
		Construction Progress (grant & IMR work)	95%
		Note: Phased construction proceeding as planned.	
32. Forest Lawn High School Modernization	Fall-19	Phase one drawings	100%
		Phase one tender	100%
		Phase one tender review	50%
		Phase two drawings	30%
		Note: Phases have been identified. Phase 1 scope of work has been identified. Phase one tender is under review.	

**CALGARY BOARD OF EDUCATION
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS
October 2018**

Building	Opening Date	Notes/Comments	
33. Coventry Hills/Country Hills Village School Grades K-4 Capacity 600 students	TBC	Design and specifications	100%
		Note: Project Managed by Alberta Infrastructure. Development permits have not yet been issued meaning that the selection of the opening date will be deferred to fall of 2018. RFQ for contractors has been completed.	
34. Cranston School Grades K-4 Capacity 600 students	TBC	Design and specifications	100%
		Note: Project Managed by Alberta Infrastructure. Development permits have not yet been issued meaning that the selection of the opening date will be deferred to fall of 2018. RFQ for contractors has been completed.	
35. Evergreen School Grades K-4 Capacity 600 students	TBC	Design and specifications	100%
		Note: Project Managed by Alberta Infrastructure. Development permits have not yet been issued meaning that the selection of the opening date will be deferred to fall of 2018. RFQ for contractors has been completed.	
36. Mahogany School Grades K-4 Capacity 600 students	TBC	Consultant prequalification	100%
		Note: Project Managed by Alberta Infrastructure. RFP is now being sent to short listed consultants	
37. Skyview Ranch ES/MS Grades K-9 Capacity 900 students	TBC	Consultant prequalification	100%
		Note: Project Managed by Alberta Infrastructure. RFP is now being sent to short listed consultants.	
38. Auburn Bay MS Grades 5-9 Capacity 900 students	TBC	Consultant prequalification	100%
		Note: Project Managed by Alberta Infrastructure. RFP is now being sent to short listed consultants.	
39. North Calgary HS Grades 10-12 Capacity TBC	TBC	Consultant prequalification	100%
		Note: Project Managed by Alberta Infrastructure. RFP is now being sent to short listed consultants.	